PROJECT STATUS REPORT

Ventura County, Department of Airports

Prepared by Mead & Hunt, Inc Revision Date 30-May-19

Mead & Hunt No. County No. Grant No.	Airport	Description	Status	Percent Complete	Action Item
3138400-181115.01 AEA 18-14 AIP 3-06-0179-0XX-20	OXNARD	DESIGN SERVICES PRELIMINARY DESIGN SERVICES FOR THE OXNARD RUNWAY AND TAXIWAY REHABILITATION/RECONSTRUCTION Preliminary design includes topographic survey, geotechnical investigation, and evaluation of preliminary design alternatives.	 a) Draft Pavement Design Summary Report submitted on 2-25-19 followed by conference call with FAA, County, and Mead & Hunt on 4-9-19. The pavement design costs were updated on 5-3-19 to reflect the addition of the G650 and the EMB 175 to the fleet mix as requested by the County. b) Continuation of design pending the following: i) County to provide final 2D layout of taxiway configuration to complete preliminary design alternatives and recommendations. We understand this is currently under review by the FAA and coordinated by the planning consultant. c) Draft and final presentation for Airport Comission meeting provided. Presentation will be June 13, 2019 at 7 pm. 	60%	 a) Refer to Status items b.i. b) It will be important to have the County's planning consultant prepare the Runway Safety Area Determination form as part of the ALP efforts. The FAA can then review and provide a determination if the RSA transverse slopes are acceptable or if they need to be regraded as part of the runway/taxiway improvement projects.
3168900-132415.05 AEA 18-06	CAMARILLO	CONSTRUCTION SERVICES NORTHEAST HANGAR DEVELOPMENT, PHASE 1 Construction of the Phase 1 project, which includes 3 rows of hangars and surrounding pavement/drainage and the extension of water, sewer, and electrical services.	 a) Breaking of ground is close, pending final permit review. The Project has been delayed a year due to contractor submittal delays, which delayed permitting. b) Status of permits i) County of Ventura Building and Safety – plans and calculations are approved. Pulling permit is conditional on the following: Dept of Public Works Approval of Plans and Geotech. "Will serve" letter from the City of Camarillo. Inter-agency transfer of final permit fees due (Completed 4/22/19) County Air Pollution Control Clearance. (Completed and Exempt 4-29-19) When 1-4 are complete, Contractor can pull permit. ii) Dept of Public Works Grading Permit – Routing for signatures iii) City of Camarillo Water and Sewer – Pending approval of agreement (expected to be 6-12-19) 	19%	 a) Mead & Hunt is to prepare budget analysis to determine overages after permitting is complete and NTP for construction can be issued. b) Complete permit process and outstanding items in section "b" of status report. c) Schedule project QC/QA meeting when permits are in hand. d) Issue construction NTP (expected to be in late June).
3168900-155706.01 AEA 16-10 AIP - N/A	CAMARILLO	DESIGN SERVICES AIRFIELD PAVEMENT CLASSIFICATION NUMBER STUDY Determination of PCN for runway pavement. Scope included survey, geotechnical investigation, and non-destructive testing.	a) Draft report submitted 9/17/17. Final report pending County comments.	95%	a) County to reconfirm fleet mix after additional information is received on actual operation counts by aircraft.
3168900-182312.01 AEA 19-05 AIP - N/A	CAMARILLO	DESIGN SERVICES TAXIWAYS A, E, F, AND RUN-UP AREA PAVEMENT MARKING IMPROVEMENTS Remarking of associated taxiway centerlines, edge markings, and run-up apron markings.	 a) Draft plans and specs submitted 10/16/18. b) Updated plans and cost estimate, submitted 3/14/19, reflect additional scope of work and project phasing aligned with County's pavement removal contractor. 	75%	a) Mead & Hunt to prepare final contract documents and advertise for bidding after receipt of County comments.
3168900-190121.01 AEA 19-05 AIP - 3-06-0339-037-2019	CAMARILLO	DESIGN SERVICES TAXIWAY H PAVEMENT REHABILITATION Surface preparation, crack seal, emulsified asphalt seal coat, and pavement markings	 a) Final Contract Documents advertised for bidding on May 20, 2019. Bid opening will be June 25, 2019. 	90%	a) Mead & Hunt preparation for prebid meeting on June 13, 2019.
3168900-156618.01 AEA 16-04 AIP - N/A	CAMARILLO & OXNARD	DESIGN SERVICES PHOTOVOLTAIC (PV) SOLAR SYSTEMS Installation of PV Solar Systems	 a) Mead & Hunt prepared draft plans and specs for County; they were reviewed on 2-16-16. b) Due to changes/updates in net metering and County budget, the County requested the project be modified to include a reflectivity study for CMA northeast hanagrs A-C. 	85%	 a) Mead & Hunt is preparing reflectivity analysis for installation of solar panels on Hangar Rows A-C of northeast hangar development at Camarillo Airport. Submission of reflectivity analysis will complete contract work.
22069-170271.02 AEA 19-03 AIP - N/A	CAMARILLO & OXNARD	DESIGN SERVICES ON-CALL SERVICES (2018-2019) On-call services at the request of the County. Period is effective through June 30, 2019.	a) Billings to date: \$20,042 of \$50,000	40%	 a) Develop fee for illustrating FAA eligbile and non-eligible after receipt of County lease information.



Last update: May 30, 2019

		DESIGN SERVICES	a) CMA
		OXR AND CMA DBE UPDATES (2018-2019)	i) Program submitted and app
			ii) Goal submitted and approve
		Develop DBE program and goals as well as prepare yearly reports.	iii) Misc. annual reporting. All
			Rights System and are in t
			iv) Next annual report due in I
22069-181879.01			
AEA 18-13	CAMARILLO & OXNARD		b) OXR
AIP - N/A			i) Program submitted to FAA f
			CMA and OXR, and, since 0
			be shortcoming.
			ii) Goal submitted to FAA for a
			iii) Misc annual reporting. All h
			Rights System and are in th
			iv) The next annual report is d

		a) None at this time.
approved. oved. All have been submitted into the FAA Civil in the Queue for FAA approval. in December.		
A for approval. This report includes both e CMA is approved, OXR approval should	45%	
or approval. Il have been submitted into the FAA Civil n the queue for FAA approval. s due in December.		

