

**COUNTY OF VENTURA  
DEPARTMENT OF AIRPORTS  
NON GRANT PROJECTS**

**July 2019**

Sup. Dist.	Project Name Spec. Number	Estimate  Low Bid	CCO's Claims	Design Engr. Contractor	Scheduled or Actual Dates				% Compl Design / Const.	Remarks
					Bid Date	Contract Award	Const Start	Const Comp		
5	CMA Storage Yard Improvements	<u>\$210,000</u> \$140,393		<u>DOA</u> Various	Various	Various	1/13/17	3/20/19	<u>100</u> 98	Landscaping work complete. Project closeout paperwork remains.
5	CMA West Area Hangar Electrical Improvements	<u>\$175,001</u> \$198,861		<u>Lucci &amp; Assoc.</u> Oilfield Electric	5/8/18	6/19/18	9/25/18	1/31/19	<u>100</u> 98	Work complete. Final payment in process.
5	CMA Hangar 1 Roof Replacement	<u>\$800,000</u>		<u>County GSA</u>	N/A	N/A	TBD	TBD	<u>100</u>	GSA conducted general building condition survey – results received. Airport to suspend roof replacement project.
5	CMA 295 Willis HVAC Replacement	<u>\$453,886.46</u>		<u>County GSA</u>	N/A	N/A	TBD	TBD	<u>100</u>	GSA conducted general building condition survey – results received. GSA revised scope of work for project and is waiting for contractor to revise bid. Next steps: Review revised bid when available and schedule work.
5	CMA RWY Preliminary Design Concept Report (includes PCN)	<u>\$91,000</u>		<u>Mead &amp; Hunt</u>	N/A	<u>3/28/17</u>	<u>N/A</u>	<u>N/A</u>	<u>95</u>	Report to be finalized soon. Results confirm reconstruction. Next steps: Finalize report and initiate pavement remaining life evaluation.
5	CMA TWYs A, E, F, and Run-up Area Pavement Marking Improvements	<u>\$18,285</u>		<u>Mead &amp; Hunt</u>	TBD	TBD	TBD	TBD	<u>75</u>	Pavement markings due for restriping to refresh faded markings and to meet FAA compliance requirements. Construction estimated at \$68,435. Next Steps:

										Finalize plans and specifications and set bid date.
3 & 5	OXR & CMA Disadvantaged Business Enterprise Program Goal Updates and Annual Reports	<u>\$17,985</u>		<u>Mead &amp; Hunt</u>	N/A	8/14/18	N/A	N/A	<u>85</u>	CMA plan submitted and approved. OXR program submitted; awaiting approval. Next annual accomplishment reports due 12/19.
3 & 5	OXR & CMA Design Systems for Solar Alternatives	<u>\$47,000</u>		<u>Mead &amp; Hunt</u>	N/A	12/10/15	N/A	N/A	<u>88</u>	Reflectivity studies completed for several potential sites at CMA & OXR Airports. Plan to add one final reflectivity study for site at NE Hangar Development.
3	OXR Fence Stabilization	<u>\$100,000</u>		<u>County PWA</u>	TBD	TBD	TBD	TBD	<u>95</u>	Plans to be finalized for possible future action. Project complete.
3	OXR Phase 1 Environmental Study for Condor Site	<u>\$10,000</u>		<u>County PWA</u>	TBD	TBD	TBD	TBD	<u>100</u>	Project complete.

Note: Shaded boxes indicate changes from previous month

CMA – Camarillo Airport

OXR – Oxnard Airport

TBD – To be determined

CCO – Contract Change Orders

CUE – Camarillo Utility Enterprise

**COUNTY OF VENTURA  
DEPARTMENT OF AIRPORTS  
FAA GRANT PROJECTS**

**July 2019**

Sup. Dist.	Project Name Spec. Number	<u>Estimate</u> Low Bid	<u>CCO's</u> Claims	<u>Design Engr.</u> Contractor	Estimated Schedule or Actual Dates				% Compl Design / Const.	Remarks
					Bid Date	Contract Award	Const Start	Const Comp		
5	NE Hangar Development, Phase 1	<u>\$7,126,202</u> <u>\$7,950,236</u>		<u>Mead &amp; Hunt</u> Toro Enterprises	<u>8/15/17</u>	<u>10/17/17</u>	<u>7/29/19</u>	<u>TBD</u>	<u>100</u>	Building and Safety plans ready, pending completion of grading work. Construction meeting scheduled 7/24/19 with construction to begin 7/29/19.
5	CMA Airfield Geometry Study and Drainage Study for RWY & TWY Reconstruction	<u>\$147,300</u>		<u>Coffman</u> <u>Assoc.</u>	<u>N/A</u>	<u>1/24/19</u>	<u>N/A</u>	TBD	<u>36</u>	Work underway. Estimated to be about a 12 month process. Consultant coordinating draft forecasts with Airport. Drainage survey information under consultant review.
5	TWY H Pavement Rehabilitation (Seal Coat)	<u>\$47,640</u>		<u>Mead &amp; Hunt.</u>	6/25/19	<u>8/15/19</u>	<u>9/25/19</u>	<u>11/6/19</u>	<u>100</u>	Project bids received. Bid recommendation to be sent to FAA for approval and grant coordination. Contract award conditioned on FAA grant receipt.
3	OXR Airport Layout Plan Update	<u>\$246,176</u>		<u>Coffman</u> <u>Assoc.</u>	<u>N/A</u>	<u>10/17/17</u>	<u>N/A</u>	<u>12/30/19</u>	<u>87</u>	Work underway. Estimated to be about a 15-18 month process. FAA approved the aviation demand forecasts and critical design aircraft; working to incorporate into layout plans and narrative report.

3	OXR Preliminary Design for RWY/TWY Rehab./Reconst.	<u>\$264,360</u>		<u>Mead &amp; Hunt</u>	<u>N/A</u>	<u>10/9/18</u>	<u>N/A</u>	<u>7/31/19</u>	<u>60</u>	Working to finalize preliminary design for runway. May enter into contract modification to separate the runway design work from the taxiway design work to facilitate meeting FAA runway design deadlines.
---	--	------------------	--	------------------------	------------	----------------	------------	----------------	-----------	--

Note: Shaded boxes indicate changes from previous month

CMA – Camarillo Airport

OXR – Oxnard Airport

TBD – To be determined

CCO – Contract Change Orders