

PROJECT STATUS REPORT

Ventura County, Department of Airports

Prepared by Mead & Hunt, Inc
Revision Date 8-Jul-19



Mead & Hunt No. County No. Grant No.	Airport	Description	Status	Percent Complete	Action Item
3138400-181115.01 AEA 18-14 AIP 3-06-0179-0XX-20	OXNARD	DESIGN SERVICES PRELIMINARY DESIGN SERVICES FOR THE OXNARD RUNWAY AND TAXIWAY REHABILITATION/RECONSTRUCTION Preliminary design includes topographic survey, geotechnical investigation, and evaluation of preliminary design alternatives.	a) Continuation of design pending the following: i) County to provide final 2D layout of taxiway configuration to complete preliminary design alternatives and recommendations. Mead & Hunt preparing costs/credits to remove the taxiway connector portion until a later date to allow completion of the report for runway analysis. b) Mead & Hunt analyzing costs to revise report to increase the G650 operations to become the critical aircraft.	60%	a) Refer to Status items a.i and b.i. b) It will be important to have the County's planning consultant prepare the Runway Safety Area Determination form as part of the ALP efforts. The FAA can then review and provide a determination if the RSA transverse slopes are acceptable or if they need to be regraded as part of the runway/taxiway improvement projects.
3168900-132415.05 AEA 18-06	CAMARILLO	CONSTRUCTION SERVICES NORTHEAST HANGAR DEVELOPMENT, PHASE 1 Construction of the Phase 1 project, which includes 3 rows of hangars and surrounding pavement/drainage and the extension of water, sewer, and electrical services.	a) The Project has been delayed a year due to contractor submittal delays, which delayed permitting. All permits now in-hand in order to start construction. b) Project kickoff meeting and QC/QA workshop to be held on July 24, 2019 at 1:30 pm. c) Construction expected to commence on July 29, 2019.	20%	a) Mead & Hunt is to prepare budget analysis to determine overages for extended permitting needs. b) Mead & Hunt preparing the following documents for County review: i) Contract change order (CCO) for unlisted subcontractor penalty. ii) CCO for permit-required changes to plans after receipt of costs from Contractor. iii) Finalize and distribute Construction Management Plan.
3168900-155706.01 AEA 16-10 AIP - N/A	CAMARILLO	DESIGN SERVICES AIRFIELD PAVEMENT CLASSIFICATION NUMBER STUDY Determination of PCN for runway pavement. Scope included survey, geotechnical investigation, and non-destructive testing.	a) Draft report submitted 9/17/17.	95%	a) Mead & Hunt finalizing the report based on the 2017 analysis. The report will further expand on the findings of the analysis and the next steps. Final report due by the end of July.
3168900-182312.01 AEA 19-05 AIP - N/A	CAMARILLO	DESIGN SERVICES TAXIWAYS A, E, F, AND RUN-UP AREA PAVEMENT MARKING IMPROVEMENTS Remark of associated taxiway centerlines, edge markings, and run-up apron markings.	a) Draft plans and specs submitted 10/16/18. b) Updated plans and cost estimate, submitted 3/14/19, reflect additional scope of work and project phasing aligned with County's pavement removal contractor.	75%	a) Mead & Hunt to prepare final contract documents and advertise for bidding after receipt of County comments.
3168900-190121.01 AEA 19-05 AIP - 3-06-0339-037-2019	CAMARILLO	DESIGN SERVICES TAXIWAY H PAVEMENT REHABILITATION Surface preparation, crack seal, emulsified asphalt seal coat, and pavement markings	a) Final Contract Documents advertised for bidding on May 20, 2019 and bids opened June 25, 2019. Bid came in favorable compared to the Engineer's Estimate with Maxwell Asphalt is the apparent low bidder.	100%	a) County to submit the revised grant application financial portion. b) Project complete.
3168900-156618.01 AEA 16-04 AIP - N/A	CAMARILLO & OXNARD	DESIGN SERVICES PHOTOVOLTAIC (PV) SOLAR SYSTEMS Installation of PV Solar Systems	a) Mead & Hunt prepared draft plans and specs for County; they were reviewed on 2-16-16. b) Due to changes/updates in net metering and County budget, the County requested the project be modified to include a reflectivity study for CMA northeast hangars A-C.	88%	a) Mead & Hunt is preparing reflectivity analysis for installation of solar panels on Hangar Rows A-C of northeast hangar development at Camarillo Airport. Submission of reflectivity analysis will complete contract work.
22069-170271.02 AEA 19-03 AIP - N/A	CAMARILLO & OXNARD	DESIGN SERVICES ON-CALL SERVICES (2018-2019) On-call services at the request of the County. Period is effective through June 30, 2019.	a) Billings to date: \$20,042 of \$50,000	40%	a) Develop fee for illustrating FAA eligible and non-eligible after receipt of County lease information.

22069-181879.01 AEA 18-13 AIP - N/A	CAMARILLO & OXNARD	<p>DESIGN SERVICES OXR AND CMA DBE UPDATES (2018-2019)</p> <p>Develop DBE program and goals as well as prepare yearly reports.</p>	<p>a) CMA</p> <ul style="list-style-type: none"> i) Program submitted and approved. ii) Goal submitted and approved. iii) Misc. annual reporting. All have been submitted into the FAA Civil Rights System and are in the Queue for FAA approval. iv) Next annual report due in December. <p>b) OXR</p> <ul style="list-style-type: none"> i) Program submitted to FAA for approval. This report includes both CMA and OXR, and, since CMA is approved, OXR approval should be shortcoming. ii) Goal submitted to FAA for approval. iii) Misc annual reporting. All have been submitted into the FAA Civil Rights System and are in the queue for FAA approval. iv) The next annual report is due in December. 	45%	a) None at this time.
---	--------------------	---	--	-----	-----------------------

