

**PROJECT STATUS REPORT**  
**Ventura County, Department of Airports**

Prepared by Mead & Hunt, Inc  
Revision Date 6-Sep-19



Mead & Hunt No. County No. Grant No.	Airport	Description	Status	Percent Complete	Action Item
3138400-181115.01 AEA 18-14 AIP 3-06-0179-0XX-20	OXNARD	<b>DESIGN SERVICES</b> <b>PRELIMINARY DESIGN SERVICES FOR THE OXNARD RUNWAY AND TAXIWAY REHABILITATION / RECONSTRUCTION</b>  Preliminary design includes topographic survey, geotechnical investigation, and evaluation of preliminary design alternatives.	a) Continuation of design analysis for ADG D-III runway analysis. Taxiway connector portion of the analysis being removed from the project to allow for timely report completion.  b) FAA concurred with MALS Alternative 1, Option 3 for meeting 150/5300-13A runway design standards. Mead & Hunt continuing with preliminary design based on the preferred alternative.	70%	a) Refer to Status items a and b.  b) County to prepare an amendment for contract change of scope (overall deductive amendment).
3168900-132415.05 AEA 18-06	CAMARILLO	<b>CONSTRUCTION SERVICES</b> <b>NORTHEAST HANGAR DEVELOPMENT, PHASE 1</b>  Construction of the Phase 1 project, which includes 3 rows of hangars and surrounding pavement/drainage and the extension of water, sewer, and electrical services.	a) Contract contract change order for permit-required construction set changes under County and FAA review. Negotiations between Mead & Hunt and the Contractor completed on 8/30/19.  b) Project kickoff meeting and QC/QA workshop will be scheduled when contract change order is approved.	24%	a) Refer to Status items a and b.  b) Mead & Hunt prepared draft amendment request for County review on 8-26-19.
3168900-182312.01 AEA 19-05 AIP - N/A	CAMARILLO	<b>DESIGN SERVICES</b> <b>TAXIWAYS A, E, F, AND RUN-UP AREA PAVEMENT MARKING IMPROVEMENTS</b>  Remarking of associated taxiway centerlines, edge markings, and run-up apron markings.	a) Draft plans and specs submitted 10/16/18.  b) Updated plans and cost estimate, submitted 3/14/19, reflect additional scope of work and project phasing aligned with County's pavement removal contractor.	75%	a) Mead & Hunt to prepare final contract documents and advertise for bidding after receipt of County comments.
3168900-156618.01 AEA 16-04 AIP - N/A	CAMARILLO & OXNARD	<b>DESIGN SERVICES</b> <b>PHOTOVOLTAIC (PV) SOLAR SYSTEMS</b>  Installation of PV Solar Systems	a) Reflectivity study for CMA northeast hangars A-C completed and submitted to the FAA on 9/4/19	100%	a) None, project complete.
22069-170271.02 AEA 19-03 AIP - N/A	CAMARILLO & OXNARD	<b>DESIGN SERVICES</b> <b>ON-CALL SERVICES (2018-2019)</b>  On-call services at the request of the County. Period is effective through June 30, 2019.	a) Billings to date: \$20,042 of \$50,000	40%	a) Develop fee for illustrating FAA eligible and non-eligible after receipt of County lease information.
22069-181879.01 AEA 18-13 AIP - N/A	CAMARILLO & OXNARD	<b>DESIGN SERVICES</b> <b>OXR AND CMA DBE UPDATES (2018-2019)</b>  Develop DBE program and goals as well as prepare yearly reports.	a) CMA i) Program submitted and approved. ii) Goal submitted and approved. iii) Misc. annual reporting. All have been submitted into the FAA Civil Rights System and are in the Queue for FAA approval. iv) Next annual report due in December.  b) OXR i) Program submitted to FAA for approval. This report includes both CMA and OXR, and, since CMA is approved, OXR approval should be forthcoming. ii) Goal submitted to FAA for approval. iii) Misc. annual reporting. All have been submitted into the FAA Civil Rights System and are in the queue for FAA approval. iv) The next annual report is due in December.	45%	a) None at this time.

