

**PROJECT STATUS REPORT**

Ventura County, Department of Airports

Prepared by Mead & Hunt, Inc  
 Revision Date 14-Nov-19



Mead & Hunt No. County No. Grant No.	Airport	Description	Status	Percent Complete	Action Item
3138400-181115.01 AEA 18-14 AIP TBD	OXNARD	<b>DESIGN SERVICES PRELIMINARY DESIGN SERVICES FOR THE OXNARD RUNWAY AND TAXIWAY REHABILITATION / RECONSTRUCTION</b>  Preliminary design includes topographic survey, geotechnical investigation, and evaluation of preliminary design alternatives.	a) Draft Preliminary Design Concept Report and Preliminary Plans submitted for County review on November 1, 2019.	95%	a) County review of draft deliverable documents.  b) County to prepare an amendment for contract change of scope (overall deductive amendment).
3138400-181115.03 AEA 20-05 AIP TBD	OXNARD	<b>DESIGN SERVICES PRELIMINARY SITE INVESTIGATION SERVICES FOR THE OXNARD TAXIWAY F IMPROVEMENTS</b>  Preliminary site investigation includes geotechnical investigation and topographic survey for the proposed improvement limits.	a) Field work for geotechnical investigation and topographic survey completed in October. Laboratory analysis for geotechnical investigation underway. Processing of draft topographic survey analysis provided in early November.	25%	a) Design team to continue performing laboratory analysis of material samples and review of topographic survey.
3168900-132415.05 AEA 18-06	CAMARILLO	<b>CONSTRUCTION SERVICES NORTHEAST HANGAR DEVELOPMENT, PHASE 1</b>  Construction of the Phase 1 project, which includes 3 rows of hangars and surrounding pavement/drainage and the extension of water, sewer, and electrical services.	a) Continue working with Contractor to resolve unknown potential change orders.	24%	a) Refer to Status item a.  b) Mead & Hunt prepared draft amendment request for County review on 8-26-19.
3168900-182312.01 AEA 19-05 AIP - N/A	CAMARILLO	<b>DESIGN SERVICES TAXIWAYS A, E, F, AND RUN-UP AREA PAVEMENT MARKING IMPROVEMENTS</b>  Remarking of associated taxiway centerlines, edge markings, and run-up apron markings.	a) Draft plans and specs submitted 10/16/18.  b) Updated plans and cost estimate, submitted 3/14/19, reflect additional scope of work and project phasing aligned with County's pavement removal contractor.	75%	a) Mead & Hunt to prepare final contract documents and advertise for bidding after receipt of County comments.
3168900-190121.02 AEA 20-03 AIP - N/A	CAMARILLO	<b>CONSTRUCTION SERVICES TAXIWAYS H PAVEMENT REHABILITATION</b>  Surface treatment and remarking of Taxiway H.	a) Coordinate execution of contract with construction contractor.	0%	a) After execution of contract with contractor, schedule preconstruction meeting.
2206900-170271.03 AEA 20-02 AIP - N/A	CMA & OXR	<b>DESIGN SERVICES ON-CALL SERVICES (2019-2020)</b>  On-call services at the request of the County. Period is effective through June 30, 2020.	a) Contract executed.	0%	a) Develop County-requested proposal for pavement marking updates and pavement analysis.

<p>22069-181879.01 AEA 18-13 AIP - N/A</p>	<p><b>CMA &amp; OXR</b></p>	<p><b>DESIGN SERVICES</b> <b>OXR AND CMA DBE UPDATES (2018-2019)</b></p> <p>Develop DBE program and goals as well as prepare yearly reports.</p>	<p>a) CMA</p> <ul style="list-style-type: none"> <li>i) Program submitted and approved.</li> <li>ii) Goal submitted and approved.</li> <li>iii) Misc. annual reporting. All have been submitted into the FAA Civil Rights System and are in the Queue for FAA approval.</li> <li>iv) Next annual report due in December.</li> </ul> <p>b) OXR</p> <ul style="list-style-type: none"> <li>i) Program submitted to FAA for approval. This report includes both CMA and OXR, and, since CMA is approved, OXR approval should be forthcoming.</li> <li>ii) Goal submitted to FAA for approval.</li> <li>iii) Misc. annual reporting. All have been submitted into the FAA Civil Rights System and are in the queue for FAA approval.</li> <li>iv) The next annual report is due in December.</li> </ul>	<p>45%</p>	<p>a) None at this time.</p>
--	-----------------------------	--	---	------------	------------------------------

